

**TECHNICAL SERVICES**  
**Highway Works Programme by Ward**  
**Lemington**

Report for : **May-08**

Scheme Title	Description of Works	Expected Construction Start	Construction Duration (wks)	Current Status	Comments	Contact Officer
<b>Highway Maintenance</b>						
Charlton Street	Resurface road			Design Complete	Awaiting completion of Northumbrian water works.	Paul Davidson
Eldon Road	Resurface road			Design Complete	Awaiting completion of Northumbrian water works.	Paul Davidson
Henlow Road	Resurface pavement			Design Complete	Awaiting completion of Northumbrian water works.	Paul Davidson
Lintsford Gardens	Resurface pavement			Design Complete	Awaiting completion of Northumbrian water works.	Paul Davidson
Lockerbie Gardens	Resurface pavement			Design Complete	Awaiting completion of Northumbrian water works.	Paul Davidson
Mapperley Drive	Resurface pavement			Design Complete	Awaiting completion of Northumbrian water works.	Paul Davidson
Southway	Carriageway resurfacing			Works Complete	Completed 12 april 08.	Paul Davidson
<b>Traffic Management</b>						

Senior Management Contacts: Peter Chamley (Engineering Consultancy) ext 25920; David Embleton (Street Management) ext 25911; Peter Gray (Highways + Traffic Signals) ext 23812.

**TECHNICAL SERVICES**  
**Highway Works Programme by Ward**  
**Lemington**

Report for : **May-08**

Scheme Title	Description of Works	Expected Construction Start	Construction Duration (wks)	Current Status	Comments	Contact Officer
<b>Traffic Management</b>						
Waverley Primary School: School Travel Plans	Signs and lines and a new pavement	Apr-07		Construction	Waiting restriction lines still to do. Consultation with local residents to be carried out.	Peter White

Senior Management Contacts: Peter Chamley (Engineering Consultancy) ext 25920; David Embleton (Street Management) ext 25911; Peter Gray (Highways + Traffic Signals) ext 23812.