

Environmental Ward Stewardship in North Heaton Ward: 2007- 08

Status at 3rd June 2008

Annual Budget	£37,484
----------------------	----------------

Percentage of budget committed	94.5%
---------------------------------------	--------------

Total additional funding secured	£1,000
-----------------------------------------	---------------

Details of Schemes

Location	Description	Estimated Completion Date	Actual Completion Date	Status	Notes
Newton Road	Repair to noticeboard.	31/05/2007	02/08/2007	Completed	
Ravenswood Youth Centre/ Ravenswood Road	Planted rowing boats for various locations.	20/06/2007	01/05/2007	Completed	
The Spinney	Installation of signs.	30/10/2007	13/01/2008	Completed	
Sefton Avenue	Streetlighting design fees.	31/12/2007	26/11/2007	Completed	
Norwood Avenue	Installation of brick planter and shrubs.	17/01/2008	10/02/2008	Completed	
St Albans Crescent	Installation of additional drainage.	21/01/2008	21/12/2007	Completed	
Newton Road Shops	Installation of metal litter bin.	12/03/2008	25/02/2008	Completed	
Rothbury Terrace	Installation of fencing.	31/03/2008	10/02/2008	Completed	
Meridan Way	Design fees.	24/04/2008	07/04/2008	Completed	
Corner House Planation	Installation of floral beautification.	28/04/2008	03/03/2008	Completed	
Iris Brickfield	Installation of benches and bins.	26/05/2008	01/04/2008	Completed	
Ravenswood Youth Centre	Trees and fencing to be installed.	29/10/2007		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Sefton Avenue	Installation of dusk till dawn lighting.	04/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Heaton Road	Installation of metal litter bin.	12/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Newton Road	Installation of litter bin.	12/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Red Hall Drive	Installation of metal litter bin.	12/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Red Hall Drive	Installation of additional road gully.	27/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Debdon Gardens/Rothbury Terrace	Installation of bollards to the junction.	09/04/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Cartington Terrace/Chillingham Road	Installation of notice board.	24/04/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Jesmond Park East	Retarmac road area.	24/04/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.

Coast Road	Design for lighting.	02/05/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Jesmond Park	Installation of dropped kerb.	02/05/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Iris Brickfield	Installation of concrete plinths for benches and litter bins.	02/06/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Newton Road Roundabout	Installation of floral beautification.	31/07/2008		Ordered	
Benton Road	Installation of floral beautification.	31/08/2008		Ordered	