

Environmental Ward Stewardship in Ouseburn Ward: 2007- 08

Status at 3rd June 2008

Annual Budget	£43,100
----------------------	----------------

Percentage of budget committed	83.4%
---------------------------------------	--------------

Total additional funding secured	£21,161
---	----------------

Details of Schemes

Location	Description	Estimated Completion Date	Actual Completion Date	Status	Notes
Lort House/Shield Street	Installation of additional litter bin.	13/06/2007	01/05/2007	Completed	
Stratford Road	Installation of planters.	17/07/2007	22/06/2007	Completed	
Napier Street	Replace missing letter on community notice board.	12/09/2007	10/09/2007	Completed	
Heaton Park Road/Heaton Road	Installation of litter bin.	23/10/2007	20/09/2007	Completed	
Chester Street	Installation of litter bin.	23/10/2007	21/09/2007	Completed	
Shieldfield House	Installation of litter bin.	23/10/2007	25/09/2007	Completed	
Holy Jesus Hospital, City Road	Contribution towards the Installation of security cameras.	23/10/2007	23/10/2007	Completed	
Tintern Crescent	Installation of all year round planter.	25/10/2007	06/06/2007	Completed	
City Stadium	Installation of additional play equipment.	26/10/2007	26/10/2007	Completed	
City Stadium	Installation of additional litter bin.	31/10/2007	27/09/2007	Completed	
St Annes Close	Installation of litter bin.	31/10/2007	27/09/2007	Completed	
Blagdon Estate	Installation of litter bins.	31/10/2007	28/09/2007	Completed	
154 New Bridge Street	Installation of litter bin.	06/11/2007	18/09/2007	Completed	
Rock Street	Installation of litter bin.	06/11/2007	18/09/2007	Completed	
Wretham Place	Installation of litter bin.	06/11/2007	18/09/2007	Completed	
Melbourne Court	Removal of redundant barrier from car park.	06/11/2007	21/09/2007	Completed	
Shield Street	Installation of additional bin.	06/11/2007	21/09/2007	Completed	
Shield Street	Installation of new litter bin.	06/11/2007	21/09/2007	Completed	
Coppice Way	Installation of additional litter bin.	06/11/2007	25/09/2007	Completed	
Lort House	Installation of racecourse fencing.	06/11/2007	07/10/2007	Completed	
St Anns Close	Installation of grit bin.	19/12/2007	26/11/2007	Completed	
Heaton Park Road	Installation of recycling bins.	09/01/2008	07/01/2008	Completed	
Simpson Terrace	Installation of bollards.	15/01/2008	30/12/2007	Completed	
Hotspur Street	Installation of litter bin.	05/02/2008	20/12/2007	Completed	

Wretham Place	Installation recycling bin bank.	12/02/2008	13/02/2008	Completed	
St Ann's Close	Lift and relay flagstones.	13/02/2008	19/12/2007	Completed	
Howard Street	Removal of shrub bed.	13/02/2008	21/12/2007	Completed	
Blagdon Close	Redeveloped shrub area and installed litter bin.	13/02/2008	12/01/2008	Completed	
Shield Street	Replace broken fencing.	13/02/2008	15/01/2008	Completed	
Tarset Street	Installation of litter bin.	13/02/2008	03/04/2008	Completed	
Trafalgar Street	Installation of litter bin.	13/02/2008	03/04/2008	Completed	
Crawhall Road	Installation of litter bin.	03/03/2008	03/04/2008	Completed	
Blagdon Close	Installation of fencing.	06/11/2007		Ordered	Awaiting completion date - next review w/c 30th June 2008.
South View West	Installation of additional street lighting.	13/02/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Christ Church	Installation of planters.	12/05/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.