

TECHNICAL SERVICES
Highway Works Programme by Ward
Parklands

Report for : Jun-08

Scheme Title	Description of Works	Expected Construction Start	Construction Duration (wks)	Current Status	Comments	Contact Officer
Highway Improvements						
Harewood Road, Gosforth East Middle	Carry out design and implementation of various traffic management measures.			Design	Under Design	Derek Ord
North Brunton Interchange (at Petrol Station): S278 Works	Phase 1 - provide estimated costs and layouts for new access/exit to North Brunton Development.			Design	Detailed design ongoing. Works currently programmed to be carried out summer 2008. Disruption to Gosforth Park race meetings to be kept to an absolute minimum.	Tony Neylon
Highway Maintenance						
Brackenside	Resurface Road	Jun-08	1	Works Ordered	Surfacing works to be carried out in conjunction with Chapel Close	Paul Davidson
Chapel Close	Resurface road	May-08	4	Construction	Works in progress.	Paul Davidson
Grange Road	Lift and relay pavement	May-08	2	Works Complete	Works completed 21 may 08.	Paul Davidson
Harewood Road	Resurface Road			Works Complete	Completed 15 april 08.	Paul Davidson
Strathmore Road	Resurface Road			Works Complete	Completed 16 april 08.	Paul Davidson
Traffic Management						

Senior Management Contacts: Peter Chamley (Engineering Consultancy) ext 25920; David Embleton (Street Management) ext 25911; Peter Gray (Highways + Traffic Signals) ext 23812.

TECHNICAL SERVICES
Highway Works Programme by Ward
Parklands

Report for : Jun-08

Scheme Title	Description of Works	Expected Construction Start	Construction Duration (wks)	Current Status	Comments	Contact Officer
Traffic Management						
Broadway West	Implementation of Traffic Calming measures			Assessment/Investigation	Under Assessment	Derek Ord
Knightsbridge, Gosforth High School: School Travel Plan 07/08	Implementation of traffic calming measures.			Construction	Works 95% complete, road markings to finish	Martin Kerr
Polwarth Drive Traffic Calming	Remove existing roundabouts on Polwarth Drive and replace with speed cushions and junction build-outs.			Design	Consultation plans complete. Currently programmed to carry out works summer 2008.	Tony Neylon

Senior Management Contacts: Peter Chamley (Engineering Consultancy) ext 25920; David Embleton (Street Management) ext 25911; Peter Gray (Highways + Traffic Signals) ext 23812.