

Environmental Ward Stewardship in Benwell & Scotswood Ward: 2007- 08

Status at 3rd June 2008

Annual Budget	£38,205
----------------------	----------------

Percentage of budget committed	95.1%
---------------------------------------	--------------

Total additional funding secured	£13,705
---	----------------

Details of Schemes

Location	Description	Estimated Completion Date	Actual Completion Date	Status	Notes
Shafto Street/Whitfield Road	Repairs to fencing.	14/06/2007	18/04/2007	Completed	
Whickham View & Ferguson's Lane	Installation of two planters and summer bedding plants.	05/07/2007	22/06/2007	Completed	
Ward wide	Installation of summer bedding schemes.	01/08/2007	26/06/2007	Completed	
Wood Grove	Repairs to fencing.	13/07/2007	29/06/2007	Completed	
Whickham View	Installation of bollard to prevent vehicles parking on verge.	22/08/2007	06/07/2007	Completed	
Denton Road	Installation of litter bin.	14/08/2007	01/08/2007	Completed	
Denton Road	Installation of litter bin.	04/09/2007	20/08/2007	Completed	
St Josephs Primary School, Atkinson Road	Installation of planters.	05/10/2007	26/08/2007	Completed	
Whitfield Road	Installation of brick seating area.	27/08/2007	26/08/2007	Completed	
Whickham View	Installation of litter bin.	06/11/2007	19/09/2007	Completed	
Thorntree Drive	Installation of litter bin.	06/11/2007	21/09/2007	Completed	
Whickham View	Resiting of litter bin.	06/11/2007	21/09/2007	Completed	
Denton Road	Repairs to damaged racecourse fence.	29/10/2007	23/09/2007	Completed	
South Benwell Road	Plantation thinning and remedial tree works.	28/09/2007	28/09/2007	Completed	
Broadmead Way	Removal of dilapidated wooden fencing.	24/09/2007	10/10/2007	Completed	
Tynedale House, Whickham View	Installation of dropped crossing.	29/11/2007	16/10/2007	Completed	
Denton Road	Plantation thinning.	30/11/2007	27/10/2007	Completed	
Armstrong Road	Installation of litter bin.	31/10/2007	29/10/2007	Completed	
Denton Road	Plantation thinning.	30/11/2007	02/11/2007	Completed	
Legion Road	Resurfacing of carriageway.	05/11/2007	05/11/2007	Completed	
Denton Dene	Replacement of fencing and handrail.	20/12/2007	11/11/2007	Completed	
Ward wide	Installation of winter bedding in existing beds and planters.	07/12/2007	23/11/2007	Completed	
Scotswood Village	Installation of spring and summer bedding.	30/06/2008	26/11/2007	Completed	
Whickham View	Installation of bollards.	17/01/2008	04/12/2007	Completed	

Whickham View	Existing litter bin fixed to hard surface.	29/01/2008	06/12/2007	Completed	
Whickham View	Existing litter bin fixed to hard surface.	11/02/2008	19/12/2007	Completed	
Denton Dene	Repairs to boardwalk.	15/01/2008	30/12/2007	Completed	
Whitehouse Enterprise Centre	Installation of grit bin.	04/03/2008	08/01/2008	Completed	
Earls Drive	Installation of litter bin.	13/02/2008	17/01/2008	Completed	
Pendower Park	Lighting scheme design fees.	26/03/2008	03/06/2008	Completed	
Dorcas Park	Street lighting design fees.	25/01/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Rachel Maughan Estate	Contribution to various environmental improvements.	28/02/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Benwell Hall Drive	Resurfacing of footpath.	29/02/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Whickham View	Installation of bus shelter build out.	29/02/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Denton Dene	Repairs to racecourse fencing.	10/04/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Hollinside Gardens	Installation of street nameplate.	14/06/2008		Ordered	
Ward wide	Installation of spring and summer bedding.	31/08/2008		Ordered	