

TECHNICAL SERVICES
Highway Works Programme by Ward
Byker

Report for : Jun-08

Scheme Title	Description of Works	Expected Construction Start	Construction Duration (wks)	Current Status	Comments	Contact Officer
Highway Improvements						
Union Street, Byker: S278 Works	Renew pavements around new development and provide separate access and exit junctions.			Design Complete	Design complete 06 Feb 08. Awaiting instruction to issue works for construction.	Phil Heslop
Highway Maintenance						
Alston Avenue	Resurface road	Jun-08	1	Design	Works expected to commence during June.	Paul Davidson
Baret Road	Lift and relay pavement	Jun-08	3	Design	Works expected to commence during June.	Paul Davidson
Byker Bank / Cut Bank: Local Road Maintenance	Resurface road and pavements			Not Started	Commencing Design in September	Paul Davidson
Chirton Wynd	Resurface pavement	Apr-08	1	Works Complete	works completed 21 may 08.	Paul Davidson
Clifford Road	Reconstruct pavement	Jun-08	3	Design	Works expected to commence during June.	Paul Davidson
St Peters Road	Resurface road	Jun-08	1	Design	Works expected to commence during June.	Paul Davidson

Senior Management Contacts: Peter Chamley (Engineering Consultancy) ext 25920; David Embleton (Street Management) ext 25911; Peter Gray (Highways + Traffic Signals) ext 23812.

TECHNICAL SERVICES
Highway Works Programme by Ward
Byker

Report for : Jun-08

Scheme Title	Description of Works	Expected Construction Start	Construction Duration (wks)	Current Status	Comments	Contact Officer
Highway Maintenance						
Walker Road: Principal Road Maintenance	Highway Improvements			Not Started	Commencing design in September	Paul Davidson

Senior Management Contacts: Peter Chamley (Engineering Consultancy) ext 25920; David Embleton (Street Management) ext 25911; Peter Gray (Highways + Traffic Signals) ext 23812.