

Environmental Ward Stewardship in Byker Ward: 2007- 08

Status at 3rd June 2008

Annual Budget	£39,578
----------------------	----------------

Percentage of budget committed	99.8%
---------------------------------------	--------------

Total additional funding secured	£6,441
---	---------------

Details of Schemes

Location	Description	Estimated Completion Date	Actual Completion Date	Status	Notes
Norfolk Square	Installation of handrail.	06/08/2007	03/08/2007	Completed	
Chirton Wynd	Installation of racecourse fencing.	07/08/2007	26/08/2007	Completed	
Brinkburn Street	Installation of handrail.	27/08/2007	03/08/2007	Completed	
Clyesdale Road	Removal of stairs, flags and reinstate with floral beautification.	12/09/2007	26/08/2007	Completed	
Houlet Garth	Remove flagstones and turf.	26/09/2007	21/09/2007	Completed	
Houlet Garth	Various environmental improvements.	08/10/2007	04/12/2007	Completed	
Allendale House	Installation of signage.	03/12/2007	23/11/2007	Completed	
Glanton Close	Installation of metal bollard.	03/12/2007	19/12/2007	Completed	
Dunn Terrace, Northumberland Terrace	Installation of character litter bins.	27/12/2007	07/01/2008	Completed	
Byker Schools	Book tokens for school competition.	31/12/2007	12/11/2007	Completed	
Raby Street	Planting of hedge.	30/01/2008	12/01/2008	Completed	
Bothal Street	Installation of litter bin.	04/03/2008	15/01/2008	Completed	
Fossway	Installation of litter bin.	06/03/2008	24/01/2008	Completed	
Byker Metro Station	Renew or replace current commemorative plaque.	04/04/2008	20/03/2008	Completed	
Carville Rise	Improve access to area.	03/12/2007		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Dalton Crescent	Improve access to area.	03/12/2007		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Headlam Green	Improvement to access.	03/12/2007		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Shipleigh Walk	Improve access to area and install yellow lines.	03/12/2007		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Shipleigh Walk	Improve access to area.	03/12/2007		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Brinkburn Close	Design for street lighting.	03/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Brook Street	Installation of metal fencing.	03/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.

Byker School	Installation of stickers onto litter bins.	06/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Raby Cross	Installation of shrouded lighting.	06/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Allendale Road	Installation of metal litter bin.	19/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Relton Avenue	Installation of litter bin.	19/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Byker Metro Station	Installation of noticeboard.	04/04/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Byker Primary School	Installation of litter bins.	26/04/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
St Peters Road	Resurfacing.	14/05/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.