

Environmental Ward Stewardship in Castle Ward: 2007- 08

Status at 3rd June 2008

Annual Budget	£57,556
----------------------	----------------

Percentage of budget committed	98.1%
---------------------------------------	--------------

Total additional funding secured	£25,711
---	----------------

Details of Schemes

Location	Description	Estimated Completion Date	Actual Completion Date	Status	Notes
Dinnington Road	Installation of fencing on Dinnington Road as an anti-parking measure.	29/06/2007	02/08/2007	Completed	
Hartley Burn Area, Dinnington	Installation of dog fouling enforcement signs.	26/10/2007	31/08/2007	Completed	
Kingston Park Green	Installation of two litter bins.	05/11/2007	24/10/2007	Completed	
Houghton Crescent	Installation of grit bin.	04/01/2008	21/11/2007	Completed	
Havannah Crescent	Installation of grit bin	04/01/2008	21/11/2007	Completed	
Robert Allan Court	Installation of grit bin.	04/01/2008	21/11/2007	Completed	
Kingston Park	Installation of grit bin.	15/02/2008	24/01/2008	Completed	
Brunswick Grove	Installation of three parking bays.	31/03/2007	31/03/2008	Completed	
Ascot Court	Surface improvement works to court area.	04/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Trees Estate, Dinnington	Installation of gulley to prevent water ponding.	19/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Wilmington Close	Footpath reconstructed.	20/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Dymock Court	Footpaths resurfaced with slurry seal.	26/05/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.