

Environmental Ward Stewardship in Lemington Ward: 2007- 08

Status at 3rd June 2008

Annual Budget	£38,502
----------------------	----------------

Percentage of budget committed	101.1%
---------------------------------------	---------------

Total additional funding secured	£18,160
---	----------------

Details of Schemes

Location	Description	Estimated Completion Date	Actual Completion Date	Status	Notes
Aldeburgh Avenue	Plantation thinning.	16/08/2007	22/06/2007	Completed	
Doddington Close	Installation of tubular handrail to the footpath linking Doddington Close to bus terminus.	16/08/2007	03/08/2007	Completed	
Burnham Avenue/Combe Drive	Installation of litter bin.	22/08/2007	20/08/2007	Completed	
Burnham Avenue	Installation of noticeboard.	05/07/2007	16/09/2007	Completed	
Moorway Drive	Installation of noticeboard.	22/08/2007	23/09/2007	Completed	
Valley View Recreation Ground	Plantation thinning.	23/11/2007	24/10/2007	Completed	
Ward wide	Six grit bins supplied.	26/11/2007	24/10/2007	Completed	
Moorcroft Close	Installation of shrubbed areas.	31/03/2008	15/11/2007	Completed	
Moorcroft Close	Row of shrubs planted to reduce access to the Dene.	31/03/2008	15/11/2007	Completed	
Waverley Park	Lighting design fees.	25/01/2008	25/01/2008	Completed	
Burnham Avenue	Trees planted at rear of numbers 44-54.	31/03/2008	26/01/2008	Completed	
Neptune Road	Planting of three Hornbeams.	31/03/2008	09/02/2008	Completed	
Woolerton Drive	Provision of four barrel-type planters.	23/08/2007	20/07/2008	Completed	
Neptune Road	Reinstatement of grass verges.	28/02/2008		Started	Awaiting completion date - next review w/c 30th June 2008.
Hartside	Installation of pedestrian guardrail.	29/02/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Union Hall Road	Installation of rock garden and street name plate.	29/02/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Waverley Park	Installation of lighting scheme.	26/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Neptune Road	Installation of rock garden and 'Welcome to Lemington' sign.	31/03/2008		Started	Awaiting completion date - next review w/c 30th June 2008.
Romsey Grove	Installation of rock garden and street name plate.	31/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Southway	Installation of rock garden and 'Welcome to Lemington' sign.	31/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.

Romsey Grove	Replacement of street name plate.	01/05/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Waverley Park	Installation of bollard.	01/05/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.