

Technical Services
Investment: Roads + Pavements - Programme by Ward
North Jesmond

Report for : **Aug-08**

Scheme Title	Description of Works	Work Type	Expected Construction Start	Construction Duration (wks)	Current Status	Comments
Acorn Road Area Residents Parking Scheme	Provision of time limited waiting restrictions	Traffic Management			Not Started	CPE, Feb 09
Brentwood Avenue, West Jesmond : Residents Parking	Scheme to remove commuter parking	Traffic Management			Consultation	Legal orders to be advertised September 08
Crossway (Road)	Resurface road	Highway Maintenance	Aug-08	3	Works Ordered	Works expected to commence during August.
Holly Avenue, East Jesmond : Residents' Parking Scheme	To remove commuter parking	Traffic Management	Aug-08		Design Complete - On Hold	Awaiting DfT approval for zonal signs. Scheme ready to order.
Newbrough Crescent (footway)	Lift and relay pavements	Highway Maintenance	May-08	2	Works Complete	works completed 13 june 2008.
Osborne Road	Driver Feedback Signs To reduce vehicle speeds and improve road safety	Traffic Management			Construction	Works on site.

Technical Services
Investment: Roads + Pavements - Programme by Ward
North Jesmond

Report for : Aug-08

Scheme Title	Description of Works	Work Type	Expected Construction Start	Construction Duration (wks)	Current Status	Comments
Otterburn Terrace	Lift and relay pavements	Highway Maintenance	May-08	2	Works Complete	works completed 11 July 2008.
Tankerville Place	Lift and relay pavements	Highway Maintenance	May-08	2	Works Complete	works complete 11 July 2008.
West Jesmond Primary	Carry out design and implementation of various traffic management measures	Highway Improvements			Not Started	Design not started. Works will be carried out fit inwith programme for new school. Design start Oct-08. Construction by Jan-09