

**Technical Services**  
**Investment: Roads + Pavements - Programme by Ward**  
**Westgate**

Report for : **Aug-08**

Scheme Title	Description of Works	Work Type	Expected Construction Start	Construction Duration (wks)	Current Status	Comments
Blackett Street : Monument Remedial Works	Resurface cobbled road surface next to Monument.	Highway Improvements	Jun-08		Construction	Works due to be completed on Sunday 15 June 2008.
City Library PFI : Additional Highway Works	Provision of new pavement materials on three ramps connecting new Library Square to adjacent streets. Materials to match with public square proposals.	Highway Improvements			Design	Scope of works and treatments determined. Funding being sought by Strategic Planning, Transport & Housing.
Claremont Road, Hancock Museum: S278 Works	Provide detailed design and estimate for: new bus lay-by, retaining wall adjacent to lay-by if necessary, new pedestrian crossing and removal of existing pedestrian refuge, realignment of access road and improved pedestrian facilities, new bus shelter, improvements to Claremont Road road condition and new signs.	Highway Improvements			Design	Highway design substantially complete. NEDL diversion programmed for Aug-08. BT Sept-08. Funding and programme for coach lay-by to be agreed.
Claremont Road: Local Road Maintenance	Resurface road and pavements	Highway Maintenance			Not Started	Commencing Design in September
CME (Tyne Bridge to Claremont Road)	Implementation of road safety scheme	Traffic Management			Design Complete	Works order to be issued
Diana Street/Pitt Street Junction Road Safety Scheme	Introduction of dropped kerbs to improve accessibility and road markings to improve road safety	Traffic Management			Works Ordered	Waiting restrictions included as result of CPE

**Technical Services**  
**Investment: Roads + Pavements - Programme by Ward**  
**Westgate**

Report for : **Aug-08**

Scheme Title	Description of Works	Work Type	Expected Construction Start	Construction Duration (wks)	Current Status	Comments
Leazes Moor Footpath Improvements		Public Rights of Way Improvements			Not Started	Design start Aug-08
Leazes Terrace	Resurface pavement	Highway Maintenance			Works Ordered - On Hold	New street lighting works to be completed before highway maintenance scheme commences.
Nun Street / Nelson Street : Grainger Market Entrances	Natural stone pavements within Grainger Market Tunnels and Entrances to match existing material on Nelson and Nun Streets.	Highway Maintenance			Design - On Hold	Extent of works to Entrances and Tunnels determined. Funding being sought by Grainger Market and Strategic Planning, Transportation & Housing.
St James Boulevard Re-Development Phase 02 : Permanent Reinstatement of Highway Verge	Permanent reinstatement of tree pits and block paved verge	Highway Improvements	Apr-08	8	Construction	Installation of tree grilles has started and will continue during August 2008.
Swan House Access Structures	Concrete repairs and drainage repairs to bridge structures at entrance to Swan House.	Bridge Maintenance	Sep-08	6	Not Started	Project not started.
Swing Bridge Lighting	Replacement of street lighting on bridge to meet current lighting standards but maintain historic appearance.	Street Lighting	Sep-08	8	Design	Initial meetings held with English Heritage. Outline proposals to be prepared as discussion for submission.

**Technical Services****Investment: Roads + Pavements - Programme by Ward**Report for : **Aug-08****Westgate**

<b>Scheme Title</b>	<b>Description of Works</b>	<b>Work Type</b>	<b>Expected Construction Start</b>	<b>Construction Duration (wks)</b>	<b>Current Status</b>	<b>Comments</b>
Tyne Bridge : Slip Road : Phase 02	Provision of permanent barrier system between City Road and Southbound On-Slip Road at Swan House roundabout, including provision of new No Car Lane on slip road.	Highway Improvements			Design	Permanent barrier system to be developed and approved prior to issuing the works for construction Aug/Sep 2008.
Westgate Road (Collingwood Street to St Nicholas Street)	Resurface road	Highway Maintenance			Design	To be carried out during school holidays