

Environmental Ward Stewardship in East Gosforth Ward: 2007- 08

Status at 3rd June 2008

Annual Budget	£35,027
Percentage of budget committed	89.5%
Total additional funding secured	£1,189

Details of Schemes

Location	Description	Estimated Completion Date	Actual Completion Date	Status	Notes
Spittal Terrace	Installation of additional litter bin.	26/07/2007	24/08/2007	Completed	
Percy Terrace	Removal of post box to an adjacent location.	13/08/2007	29/06/2007	Completed	
Rectory Terrace	Installation of kerbing.	27/08/2007	16/11/2007	Completed	
Rectory Terrace	Installation of lockable bollard.	28/08/2007	04/02/2008	Completed	
Various locations	Provision of summer bedding.	17/10/2007	17/10/2007	Completed	
Woodlea Gardens	Planting of tree.	31/12/2007	07/04/2008	Completed	
Oswald Walk	Relocated litter bin.	23/01/2008	13/01/2008	Completed	
Milldene House	Redevelopment of grassed area.	13/03/2008	01/01/2008	Completed	
Various locations	Installation of floral beautification.	13/03/2008	04/02/2008	Completed	
Homedown House	Installation of grit bin.	17/03/2008	25/01/2008	Completed	
Station Road	Installation of grit bins.	21/03/2008	25/01/2008	Completed	
Rectory Grove	Installation of trees.	04/04/2008	30/03/2008	Completed	
Various Locations	Installation of floral beautification.	23/04/2008	27/02/2008	Completed	
Craghall Dene/Dene Terrace	Installation of yellow lines and dropped bollards.	04/07/2007		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Ilford Road	Installation of tree pits.	14/08/2007		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Woodlea Gardens	Installation of litter bins.	07/11/2007		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Alwinton Terrace	Traffic mangement.	30/11/2007		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Christon Road	Design for street lighting.	20/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Dene Terrace	Design for street lighting.	20/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Craghall Dene	Removal of Japanese Knotweed.	04/04/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Gosforth Park	Installation of commemorative plaque and shrubs.	08/04/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.

Hollywood Cres	Crown lift and thin out trees.	01/05/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Albury Road	Planting of trees and shrubs to redundant tree pits.	28/05/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.