

Environmental Ward Stewardship in Elswick Ward: 2007- 08

Status at 3rd June 2008

| | |
|----------------------|----------------|
| Annual Budget | £52,619 |
|----------------------|----------------|

| | |
|---------------------------------------|---------------|
| Percentage of budget committed | 102.2% |
|---------------------------------------|---------------|

| | |
|---|---------------|
| Total additional funding secured | £5,119 |
|---|---------------|

Details of Schemes

| Location | Description | Estimated Completion Date | Actual Completion Date | Status | Notes |
|-----------------------------------|---|---------------------------|------------------------|-----------|-------|
| Adelaide Terrace | Installation of litter bin. | 11/07/2007 | 21/05/2007 | Completed | |
| Adelaide Terrace | Installation of litter bin. | 19/07/2007 | 26/06/2007 | Completed | |
| Elswick Road | Installation of litter bin. | 20/08/2007 | 05/07/2007 | Completed | |
| Condercum Road | Replacement of cobbles at entrance to Springbank Club with tarmac. | 27/08/2007 | 01/08/2007 | Completed | |
| Park Road | Repairs to noticeboard. | 27/08/2007 | 02/08/2007 | Completed | |
| Bentinck Estate | Removal of bin sheds. | 09/07/2007 | 05/08/2007 | Completed | |
| Park Road | Repairs to noticeboard lock. | 20/07/2007 | 05/08/2007 | Completed | |
| Westmorland Road | Installation of litter bin. | 27/08/2007 | 24/08/2007 | Completed | |
| Normanton Terrace | Installation of litter bin. | 12/09/2007 | 26/08/2007 | Completed | |
| Conhope Lane | Installation of 'No Flytipping' sign. | 27/08/2007 | 27/08/2007 | Completed | |
| Charlotte Close | Existing flagged footway relaid. | 24/10/2007 | 01/09/2007 | Completed | |
| Broomridge Gardens | Installation of litter bin. | 25/10/2007 | 05/09/2007 | Completed | |
| Anglesey Place | Relocation of grit bin. | 24/10/2007 | 06/09/2007 | Completed | |
| Waverley Mather Community Garden | Shrubs supplied for Community Garden. | 06/11/2007 | 12/09/2007 | Completed | |
| Elswick Triangle | Shrubs supplied as a contribution to an environmental improvement initiative. | 29/11/2007 | 17/10/2007 | Completed | |
| Blackthorn Place | Installation of grit bin. | 06/11/2007 | 01/11/2007 | Completed | |
| Elswick Road | Installation of litter bin. | 25/10/2007 | 01/11/2007 | Completed | |
| Park Road | Installation of grit bin. | 06/11/2007 | 01/11/2007 | Completed | |
| Park Road | Installation of grit bin. | 06/11/2007 | 01/11/2007 | Completed | |
| Westmorland Road | Installation of grit bin. | 06/11/2007 | 01/11/2007 | Completed | |
| Maple Street | Installation of fencing. | 29/11/2007 | 10/11/2007 | Completed | |
| Westmorland Road | Installation of grit bin. | 30/11/2007 | 16/11/2007 | Completed | |
| Portland Street | Removal of bin shed base. | 25/10/2007 | 18/11/2007 | Completed | |
| Grainger Park Road/Western Avenue | Reinstatement of shrub beds and grassed area. | 31/03/2008 | 19/11/2007 | Completed | |

| | | | | | |
|--------------------------------|---|------------|------------|-----------|--|
| Durham Street | Footpath repairs. | 29/11/2007 | 22/11/2007 | Completed | |
| Elswick Road | Installation of barrier planters. | 31/07/2008 | 23/11/2007 | Completed | |
| Western Avenue | Installation of litter bin. | 17/01/2008 | 07/12/2007 | Completed | |
| Elswick Road | Painting of railings. | 12/12/2007 | 12/12/2007 | Completed | |
| Ellesmere Road & Ladykirk Road | Repairs to noticeboards. | 31/10/2007 | 07/01/2008 | Completed | |
| St Pauls Estate | Grasscrete blocks removed at St. Pauls Estate. | 04/02/2008 | 16/01/2008 | Completed | |
| Nesham Street | Carriageway resurfacing. | 04/07/2007 | | Delayed | Awaiting completion date - next review w/c 30th June 2008. |
| St Paul's Estate | Installation of two community noticeboards. | 02/01/2008 | | Ordered | Awaiting completion date - next review w/c 30th June 2008. |
| Wellfield Road | Polycarbonate panel replaced in noticeboard. | 28/02/2008 | | Ordered | Awaiting completion date - next review w/c 30th June 2008. |
| Farndale Park | Contribution to refurbishment project. | 31/03/2008 | | Ordered | Awaiting completion date - next review w/c 30th June 2008. |
| Bentinck Street | Brick planter removed and surface reinstated with tarmac. | 11/04/2008 | | Ordered | Awaiting completion date - next review w/c 30th June 2008. |
| Hull Street | Various resurfacing works throughout the estate. | 28/05/2008 | | Ordered | Awaiting completion date - next review w/c 30th June 2008. |