

Environmental Ward Stewardship in South Heaton Ward: 2007- 08

Status at 3rd June 2008

Annual Budget	£44,930
----------------------	----------------

Percentage of budget committed	84.9%
---------------------------------------	--------------

Total additional funding secured	£0
---	-----------

Details of Schemes

Location	Description	Estimated Completion Date	Actual Completion Date	Status	Notes
Shields Lane	Installation of bollards.	12/06/2007	24/04/2007	Completed	
Chillingham Road	Installation of guardrail.	13/06/2007	30/05/2007	Completed	
Heaton Park Road	Installation of new litter bin.	26/07/2007	04/07/2007	Completed	
Valentia Avenue	Installation of replacement litter bin.	01/08/2007	05/07/2007	Completed	
Chillingham Road	Planting of 500 bedding plants.	02/08/2007	15/06/2007	Completed	
Denmark Street	Installation of signage.	09/08/2007	24/01/2008	Completed	
Tynemouth Road	Removal of shrub beds.	16/08/2007	09/09/2007	Completed	
Fifth Avenue	Installation of litter bin.	20/08/2007	05/07/2007	Completed	
Ravenswood Road back lane	Supply hanging baskets for annual event.	06/09/2007	23/07/2007	Completed	
Various locations	Supply fridge magnets with contact details.	05/12/2007	08/01/2008	Completed	
Cheltenham Terrace	Installation of bollards.	23/12/2007	07/01/2008	Completed	
Various locations across the Ward	Installation of "Dog fouling" notices.	10/03/2008	14/01/2008	Ordered	
Various locations across the Ward	Installation of bird boxes.	14/03/2008	28/02/2008	Completed	
Various locations	Replant brick planters at various locations throughout the Ward.	31/08/2008	28/01/2008	Completed	
Algernon Road	Resurfacing road and white lining.	02/04/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Theresa Russell House	Redesign and relandscape gardens.	02/04/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Byker Metro Station	Installation of notice board.	04/04/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Molineux Street	Installation of bench.	14/04/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Iris Brickfield recreation area	Redevelopment of recreation ground	24/04/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.