

Technical Services
Investment: Roads + Pavements - Programme by Ward
South Jesmond

Report for : Aug-08

Scheme Title	Description of Works	Work Type	Expected Construction Start	Construction Duration (wks)	Current Status	Comments
123 Jesmond Road : S278 Works : Junction Alterations and Access Road	Design check for development as part of S278 Agreement.	Highway Improvements			Design - On Hold	Concerns regarding the suitability of the developer's proposals for the new access are being considered by the Outer Areas Traffic Management Team.
Civic Centre : No Car Lane : Cantilever ADS (Sandyford Road)	Provision of large Cantilevered Direction Sign (part of Civic Centre No Car Lane project).	Highway Improvements			Design Complete - On Hold	Awaiting provision of a Low Voltage Electricity Supply from NEDL prior to issuing works for construction.
Cradlewell Bypass Drainage Repairs	Drainage improvements to prevent water ingress onto carriageway from behind retaining walls.	Bridge Maintenance	Aug-08	4	Prelim Design	Design not yet started. Works planned for autumn 08.
Jesmond Road / Churchill Gardens : Pedestrian Facilities	Provision of build outs to improve access for pedestrians and road safety	Traffic Management			Design	Expect to issue for construction purposes late summer 2008.
Princes Square: Library Deck	Waterproof Library deck	Bridge Maintenance			Consultation	To coincide with Central Library Works. Programme dependant on library works.
Sandyford Area : Residents' Parking Scheme (Goldspink Lane)	Residents parking scheme to remove commuter parking	Traffic Management	Jul-07		To issue	Awaiting DfT permission for zonal signing

Technical Services
Investment: Roads + Pavements - Programme by Ward
South Jesmond

Report for : Aug-08

Scheme Title	Description of Works	Work Type	Expected Construction Start	Construction Duration (wks)	Current Status	Comments
Sandyford Road : University Northumbria Access : Signalised Junction	Provision of a new signalised junction into the University of Northumberland's campus off Sandyford Road section between Osborne Terrace and Civic Centre.	Highway Improvements	Mar-08		Construction	Works temporarily halted while contractor builds new footpath bridge over access road. Junction construction should recommence sometime in July 2008.
Three Mile Road Bridge	Concrete repair to underside of bridge deck.	Bridge Maintenance	Sep-08	6	Design	Minor works to be programmed