

TECHNICAL SERVICES
Highway Works Programme by Ward
Fenham

Report for : **Sept 08**

Scheme Title	Description of Works	Expected Construction Start	Construction Duration (wks)	Current Status	Comments	Contact Officer
Highway Improvements						
Cedar Road	New flagstone pavements	May-08	2	Works Complete	Works completed 27 june 2008.	Paul Davidson
Stocksfield Avenue Primary Phase 1	Carry out design and implementation of various traffic management measures	Jul-08		Construction	Works continue - Phase 2 works to be issued in Oct/Nov for Dec/Jan construction	Tony Neylon
Highway Maintenance						
Ancroft Place	Reconstruct Pavement	Oct-08	3	Works Ordered	Works expected to commence during October.	Paul Davidson
Ancroft Place	Resurface Road	Oct-08	1	Works Ordered	Works expected to commence during October.	Paul Davidson
Buttermere Close	Reconstruct Pavement			Not Started	Commencing design in September.	Paul Davidson
Lemington Gardens	Resurface Road	Oct-08	1	Works Ordered	Works expected to commence during October.	Paul Davidson
Tebay Drive	Resurface pavement			Design	Under design.	Paul Davidson

Senior Management Contacts: Peter Chamley (Engineering Consultancy) ext 25920; David Embleton (Street Management) ext 25911; Peter Gray (Highways + Traffic Signals) ext 23812.

TECHNICAL SERVICES
Highway Works Programme by Ward
Fenham

Report for : **Sept 08**

Scheme Title	Description of Works	Expected Construction Start	Construction Duration (wks)	Current Status	Comments	Contact Officer
Highway Maintenance						
Tilmouth Gardens	Resurface Road			Design	Under design.	Paul Davidson
Windermere Road	Reconstruct Pavement	Oct-08	2	Works Ordered	Works expected to commence during October.	Paul Davidson
Traffic Management						
Cedar Road	Provision of traffic calming/signage to reduce vehicle speeds and improve road safety			Works Ordered	Works order issued to renew road markings.	Derek Ord

Senior Management Contacts: Peter Chamley (Engineering Consultancy) ext 25920; David Embleton (Street Management) ext 25911; Peter Gray (Highways + Traffic Signals) ext 23812.